COMPLETION REPORT

1. Name of Work : DRILLING OF BOREWELL IN WARD NO. 14 IN T.DASARAHALLI SUB DIVISION

2. Sanctioned Estimate No. & Dt : ಕೆಇಡಬ್ಲ್ಯು/ಸಿ&ಪಿ/ಎಸ್‌ಡಿ/17-18/ಕೆಆರ್‌ಐಡಿಎಲ್/1

3. Head of Account which is Chargeable : D2054 1802

4. Work Order No. & Dt : ಇಇ100/2041/17-18 04 ದಿನಾಂಕ 15/11/17

5. Name of Contractor : TECHNICAL MANGER (WEST), KRIDL

6a. Time stipulated for completion of work :

b. Delay in execution of work : –

7. Measurement recorded in : M.B. No. SB 774/1614

8. Check measurement of the Asst. : M.B. No. SB 774/16-14 Page No. SB 7232 to SB 7357/2

Asst. Exe. Eng. / Exe. Eng : Page No. SB 7232 to SB 7357/2

9. Name of the Office / Official incharge of the work : ಸಹಾಯಕ ಇಂಜಿನಿಯರ್

10. a) Asst. Engineer

b) Asst. Exe. Engineer ಕಾರ್ಯಪಾಲಕ ಇಂಜಿನಿಯರ್

Sanctioned estimated amount	Amount claims as per actually vide as per bills	DIFFERENCE	
		Excess	Savings
40.00	3995850-00 3697870-00	–	2130-00

1) Certified that the above work has been completed within the stipulated time noted in the work order.
2) Certified that the contractor has delayed and completed the work for which necessary fine has been recovered.
3) Certified that the above work has been executed by the contractor satisfactorily in accordance with the specification as embodied in the agreement.

ASST. ENGINEER

ASST. EXECUTIVE ENGINEER
SUB DIVISION
BRUHATH BANGALORE MAHANAGARA PALIKE

EXECUTIVE ENGINEER
Brihat Bangalore Mahanagara Palike,
III Division, Bangalore-52.

ACCOUNTS SUPTD. ( )

Contd...2